

HVAC equipment and commissioning draft

UNVERIFIED - no measured results, certification or verified quote eligibility.

Project: job-sc09-room-roof | Source: SAMPLE - replace with your drawing reference | sample

SHA-256: 4d70ee7b197ccea63de1e2da223ba7fe1a1891e4db61a67a086e503ea4f605a9

Integrity seal identifies content, not engineering approval.

Equipment / terminal schedule: design L/s; allowable test range +/-10%

AHU-1 | Plant | equipment AHU-1 | 900 | 810.00 to 990.00 | NOT TESTED

GR-1 | West | diffuser GR-1 | 450 | 405.00 to 495.00 | NOT TESTED

Airflow review (project threshold 6 m/s; not a code assessment)

S-1 | 7.500 m/s | review-noise | Pressure allowance unknown Pa

S-2 | 11.250 m/s | review-noise | Pressure allowance 3.60 Pa

Pressure allowance uses the entered Pa/m only; no friction or fitting solver.

Network review

S-1: beam - Potential clash with beam B-1; check the conservative envelope.

S-1: plenum - Insulated duct height exceeds the entered ceiling void.

J-1: transition - Different duct dimensions meet without an explicit reducer.

Beam checks use conservative envelopes. Full source schedule is attached as JSON.